Legislative Federal Economic Stimulus Program Oversight Commission

OF

STATE

TRANSPO

OF

October 26, 2010

# **Funding Summary**

 Highways: \$125.7 M ARRA funding 72.01 FTE jobs created

• Airports: \$46.7 M ARRA funding 55.8 FTE jobs created

 Harbors: \$25.9 M ARRA funding 0.22 FTE jobs created

• Transit: \$2


\$2.9 M ARRA funding 26.3 FTE jobs created

Total: \$201.2 M ARRA funding 154.33 FTE jobs created









# **Highway Projects**

## South Punaluu Replacement Bridge Koolauloa, Oahu



- Bridge more than 80 years old
- NTP issued August 2009
- Anticipated completion Nov. 2011
- Cost \$16.4 M (\$15.3 M ARRA funds)



## H-1 Seismic Retrofit, Farrington Highway and Makakilo Separation, Oahu



#### DESCRIPTION

Seismic retrofit of bridge overpass structures on the H-1 Freeway.

## **COST** Construction: \$865,200 total

#### SCHEDULE

Construction started July 13, 2009 Construction Complete: December 16, 2009



## H-1 Dowel Retrofit, Kaimuki & Palailai Areas, Oahu


### (backup project)

#### DESCRIPTION

Installation of smooth dowels into the existing PCC Pavement in the Kaimuki and Palailai Areas. Work also includes spot repairs of pavement sections within the project limits.

COST Construction: \$5.4 M


## SCHEDULE Construction Start: January 29, 2010 Anticipated Completion: March 2011





## **Ane Keohokalole Highway**

## Palani Road to Vicility of Kealakehe Parkway (County of Hawaii)



DESCRIPTION

Construction of a new 2lane roadway from Palani Road to the vicinity of Kealakehe Parkway. Work includes intersection improvements, utility relocations, and other miscellaneous improvements at Palani Road.

COST Construction: \$31 M

**SCHEDULE** Construction Start: March 29, 2010 Anticipated Completion: January 2012

## Hawaii Belt Road, Clean & Paint Steel Members

### Kukaiau, Kuwaikahi, Ninole and Maulua Bridges, Hawaii





### DESCRIPTION

Removal of existing lead based paint, repair/refurbishing and repainting of steel truss members on various bridges.


**COST** Construction: \$4.3 M total

#### SCHEDULE

Construction start: Sept. 8, 2009 Anticipated Completion: April 2011



# Hana Highway Pavement Prevention & Maintenance, Kaupakalua Road to Huelo




### DESCRIPTION

Overlay with slurry seal to extend the pavement life.

**COST** \$526,006 contract amount

## SCHEDULE

Construction Start: 8/26/09 Construction End: 12/18/09




# Piilani Highway Pavement Preservation, Lipoa Street to Kilohana

## DESCRIPTION


Remove and replace top 1-1/2" of pavement to extend the pavement life.

COST \$2,978,665 contract amount

SCHEDULE Construction Start: 11/30/09 Construction End: September 2010







# Kaahumanu Avenue, Waiale Bridge Girder Replacement (backup project)



### DESCRIPTION

Remove, repair or replace steel girders on Waiale Drive overpass structure.

**COST** \$1,923,000 (estimated)

### SCHEDULE

Resolved bid protest. Construction Start: 7/12/10 Estimated CON End: 12/2010

## Maunaloa Highway Resurfacing, Mile Post 5 to Vicinity of Airport Access Road, Molokai




#### DESCRIPTION

Resurfacing of Maunaloa Highway on Molokai, an Economically Distressed Area.

**COST** \$2,688,406

**SCHEDULE** Construction start: August 26, 2009 Construction End: 2/26/10 Puupeelua Highway Resurfacing, Maunaloa Hwy to Farrington Ave and Farrington Highway Resurfacing, Puupeelua Ave to Kalae Hwy (backup project)





## DESCRIPTION

Resurfacing of Route 480; Puupeelua Highway and Farrington Highway on Molokai, an Economically Distressed Area.

**COST** \$5,311,212

## SCHEDULE

Construction start: 12/10/09 Construction End: 5/21/10

## Kuhio Highway Short-Term Improvements, Highway & Wailua Cane Haul Bridge Widening



#### DESCRIPTION

Add southbound lane from South Leho Drive to Aleka Loop.

Add right-turn lane into Kuamo`o Road from Kuhio Highway.

Add additional travel lane/bike lane over Cane Haul Bridge.

#### COST

Bridge Widening: \$25 M act. Road Widening: \$34.5 M est. (\$17 M ARRA – funds moved to Lihue Mill Bridge Design/Build Project; Replaced with formula funds)

#### SCHEDULE

Bridge project awarded Jan. 2009 Planned completion August 2011

Widening obligated Jan. 2010 Anticipated Advertisement End 2011

## **Maalo Road Resurfacing**

#### Mile Post 0 to Mile Post 1.0, Kauai



#### DESCRIPTION

Resurfacing a 1-mile stretch of Maalo Road. Work includes restriping, signage and utility manhole adjustments.

#### COST

Construction: \$729,083 total

**SCHEDULE** Construction Start: July 20, 2009

Estimated Completion Date: Early November 2010. (Work is substantially complete. Waiting on final punch list items and as built drawings.)

## **Kuhio Highway Resurfacing**

Kawaihau Road to Kapaa Bridge, Kauai



#### DESCRIPTION

Resurfacing Kuhio Highway from Kawaihau Road to Kapaa Bridge. Work includes restriping, signage and utility manhole adjustments.


**COST** Construction: \$1,021,416 total

**SCHEDULE** Construction started July 20, 2009

Completion Date: August 31, 2010

# Lihue Mill Bridge Design–Build

## Kaumualii Highway, Kauai



### DESCRIPTION

Construct new two lane bridge, realign Ho'omana Road, rehabilitate and widen existing Lihue Mill Bridge.

#### COST

Construction: \$46 M total est. \$22 M ARRA


**SCHEDULE** Federal Obligation: September 2010

Estimated Advertisement: March 2011

Estimated Completion : Early 2014

## Lydgate Park to Kapaa Bike/Pedestrian Path

### Phase III (County of Kauai)



#### DESCRIPTION

Construct a 10-foot wide concrete shared use path from the vicinity of Wailua River to the north end of Papaloa Road, and Kawaihau Road to Iwaena Road.

COST

Construction: \$7.5 M total \$4.12 M ARRA


**SCHEDULE** Federal Obligation: Dec. 2009

Federal funds are currently in the process of being obligated.

Planned advertisement for bids November 2010

## **Kapolei Interchange Phases 2 and 3**

### **Tiger II Discretionary Grant Request – Not Funded**



#### DESCRIPTION


Continue the improvements started by Phase 1 by expanding the Makakilo and Palailai ICs and constructing a new Kapolei IC

Phase 2 - Build Wakea Street overpass, WB link from City to H-1; WB loop off-ramp to City via Wakea, Farrington; WB on-ramp, west of Kapolei IC

Phase 3 – Build WB ramps from harbor access road to H-1, new merge lanes on H-1

#### COST

Total: \$51.65 M Request: \$30.97 M *SCHEDULE* Proposal was not funded



# **Airports Projects**

# **Rehab Aircraft Parking Ramp - Kahului**



DESCRIPTION Structural improvements to aircraft apron pavement

**COST** \$17 M total cost \$15 M federal share

SCHEDULE

- Construction started June 19, 2009
- Completed in August 2010

# **Explosive Detection System - Kahului**



#### DESCRIPTION

Move the EDS equipment from the ticket lobby to behind the ticket counters. Equipment will be integrated into the outgoing baggage conveyor system.

#### COST

\$23.8 M total cost\$7.2 M federal share

#### SCHEDULE

- Construction started May 15, 2008
- Completed in June 2010

# **Explosive Detection System - Honolulu**

EDS in Ticket Lobby 5 of OST

### Integrated EDS at ramp level of IIT




**DESCRIPTION** Remove EDS equipment from lobbies 5,7,8 and integrate with baggage handling system at the ramp level

COST

\$60.0 M total cost \$24.6 M federal share

#### **SCHEDULE**

- Construction started July 19, 2010
- Estimated completion in December 2012



# **Harbors Projects**

# Pier 29 Container Yard-Honolulu Harbor



*COST* ARRA \$24.5 M Total \$31.5M

SCHEDULE Federal Obligation: July 2010

Design is completeNTP: Oct. 25, 2010

 The Pier 29 Reconstruction project will add approximately twelve acres of upgraded cargo yard

 The Project includes adding new drainage, water, lighting, sewer, fire protection and electrical systems


# Port Security Improvements – FEMA Funded

## Kahului, Nawiliwili, Hilo, Kawaihae

- Security is being improved at Kahului, Nawiliwili, Hilo and Kawaihae
- Cost: \$1,432,500 (FEMA Funded)







# **Transit Projects**

# **Transit Capital Assistance Summary**



Hawaii County (2.8 Jobs Created or Sustained) Purchase of 2- 40' coach buses 11-bus shelters (8 of the 11 bus shelters were added due to low bids on buses) Kauai County (12.5 Jobs Created or Sustained) Purchase of 3- 30' buses Purchase of 5- <30' buses Maui County (11.0 Jobs Created or Sustained) Purchase of 3- 35' buses

# MAHALO NUI LOA

Mar Bar

OF

STATE

OF TRANSPORT