

State of Hawaii Department of Transportation  
Legislative Federal Economic Stimulus Program Oversight Commission

**STATE & COUNTY PROJECTS USING FEDERAL RECOVERY FUNDS**

Legend:

lt. blue	obligated
gray	advertised/opened bids but have not issued NTP
yellow	currently in construction
pink	completed

Jurisd.	Island	Project Title and Description	Funds Secured/ Encumbered	Funds Expended as of 7.29.11	Notes or Remarks	Completion Date	Grant Lapse Date
<b>HIGHWAYS PROJECTS</b>							
S1	STATE Oahu	H-1, Seismic Retrofit, Farrington Highway & Makakilo Separation, Oahu	ARRA: \$ 834,579 State/Othe 0 Total: 834,579	\$ 834,579 0 834,579	Completed		
S2	STATE Oahu	Kamehameha Highway, South Punaluu Bridge Replacement, Oahu	ARRA: 15,298,510 State/Othe 0 Total: 15,298,510	9,090,210 0 9,090,210	NTP 8/26/2009	December 31 2011	September 30 2015
S3	STATE Hawaii	Hawaii Belt Road, Clean & Paint Steel Members, Kukuaii, Kuwaikahi, Nimole and Maulua Bridges, Hawaii	ARRA: 4,301,949 State/Othe 0 Total: 4,301,949	4,295,562 0 4,295,562	Completed		
S4	STATE Kauai	Maalo Road Resurfacing, MP 0 - MP 1.0, Kauai	ARRA: 608,366 State/Othe 5,250 Total: 613,616	600,717 0 600,717	Completed		
S5	STATE Kauai	Kuhio Highway Resurfacing, Kawaihau Road to Kapaa Bridge, Kauai	ARRA: 779,931 State/Othe 5,250 Total: 785,181	774,398 0 774,398	Completed		
S6	STATE Kauai	Kuhio Highway, Short Term Improvements, Kuamoo Road to Temporary Bypass Road	ARRA: Funds deobligated and used for Kaunuaui Highway Improvements, Lihue Mill Bridge				
S7	STATE Maui	Piilani Highway Pavement Preservation, Lipoa Street to Kilohana, Maui	ARRA: 2,732,811 State/Other: 0 Total: 2,732,811	2,731,217 0 2,731,217	Completed		
S8	STATE Maui	Hana Highway PPM, Kaupakalua Road to Huelo, Maui	ARRA: 526,006 State/Other: 0 Total: 526,006	526,006 0 526,006	Completed		

State of Hawaii Department of Transportation  
Legislative Federal Economic Stimulus Program Oversight Commission

**STATE & COUNTY PROJECTS USING FEDERAL RECOVERY FUNDS**

Legend: it. blue obligated  
gray advertised/opened bids but have not issued NTP  
yellow currently in construction  
pink completed

Jurisd.	Island	Project Title and Description	Funds Secured/Encumbered	Funds Expended as of 7.29.11	Notes or Remarks	Completion Date	Grant Lapse Date
<b>HIGHWAYS PROJECTS (continuation)</b>							
S9	STATE Molokai	Maunaloa Highway Resurfacing, MP 5 - Airport, Molokai	ARRA: State/Other: Total: \$2,688,406 0 2,688,406	\$2,630,056 0 2,630,056	Completed		
S10	STATE Molokai	Kaiaae Highway PPM, Maunaloa Highway to Kalaupapa Lookout, Molokai	ARRA: State/Other: Total: 1,031,505 0 1,031,505	1,031,505 0 1,031,505	Completed		
SBU1	STATE Molokai	Puupeelua Hwy Resurfacing, Maunaloa Hwy to Farrington Ave & Farrington Hwy Resurfacing, Puupeeelua Ave to Kaiaae Hwy (Route 480 Pavement Preservation), Molokai	ARRA: State/Other: Total: 5,311,212 0 5,311,212	5,311,212 0 5,311,212	Completed		
SBU2	STATE Maui	Kaahumanu Ave, Waiale Bridge Girder Replacement, Maui	ARRA: State/Other: Total: 1,922,456 0 1,922,456	1,744,876 0 1,744,876	NTP April 2010	September 9 2010 *change order work	September 30 2015
SBU3	STATE Oahu	H-1 Dowel Retrofit, Kaimuki and Palalalai Areas, Oahu	ARRA: State/Other: Total: 6,350,000 0 6,350,000	3,542,643 0 3,542,643	NTP January 2010	December 15 2011	September 30 2015
SBU4	STATE Oahu	H-3 Seismic Retrofit, Mokapu I/C, Oahu	ARRA: State/Other: Total: 393,000 72,150 465,150	380,604 0 380,604	NTP Oct 2010	June 2 2011 (prefinal inspection done)	September 30 2015
C1	COUNTY Oahu	Traffic Signals at Various Locations, Phase 10	ARRA: State/Other: Total: 3,670,846 0 3,670,846	215,501 0 215,501	NTP May 2011	January 9 2013	September 30 2015
C2	COUNTY Oahu	Traffic Imp. At Various Locations, Harding Ave. and 5th & 11th Aves	ARRA: State/Other: Total: 1,921,488 0 1,921,488	551,482 0 551,482	NTP Nov 2010	February 28 2012	September 30 2015

State of Hawaii Department of Transportation  
Legislative Federal Economic Stimulus Program Oversight Commission

**STATE & COUNTY PROJECTS USING FEDERAL RECOVERY FUNDS**

Legend:

lt. blue	obligated
gray	advertised/opened bids but have not issued NTP
yellow	currently in construction
pink	completed

Jurisd.	Island	Project Title and Description	Funds Secured/ Encumbered	Funds Expended as of 7.29.11	Notes or Remarks	Completion Date	Grant Lapse Date
<b>HIGHWAYS PROJECTS (continuation)</b>							
C3 COUNTY	Oahu	Waipio Point Access Road Improvements	ARRA: \$3,577,527 State/Other: 0 Total: 3,577,527	\$282,131 0 282,131	NTP Oct 2010	September 28 2012	September 30 2015
C4 COUNTY	Oahu	Traffic Management Center Auxiliary Power Facility	ARRA: 270,774 State/Other: 0 Total: 270,774	257,880 0 257,880	completed		
C5 COUNTY	Oahu	Kaiaeloa Blvd Widening and Reconstruction, Phase-1 OR&L ROW to Lauwiliwili Street	ARRA: 6,216,896 State/Other: 0 Total: 6,216,896	840,594 0 840,594	NTP Oct 2010	January 1 2013	September 30 2015
C6 COUNTY	Hawaii	Ane Keohokaloa Highway, Hawaii	ARRA: 33,815,615 State/Other: 0 Total: 33,815,615	12,237,414 0 12,237,414	NTP March 2010	January 20 2012	September 30 2015
C7 COUNTY	Kauai	Lydgate Park to Kapaa Bike/Ped Path (phase III)	ARRA: 4,120,000 State/Other: 0 Total: 4,120,000	0 0 0	advertise 11/1/2010 bid open NTP Aug 2011 for 1st phase; archaeological investigation commencing to minimize inadvertent discovery in Ph2		September 30 2015

State of Hawaii Department of Transportation  
Legislative Federal Economic Stimulus Program Oversight Commission

**STATE & COUNTY PROJECTS USING FEDERAL RECOVERY FUNDS**

Legend: lt. blue obligated  
gray advertised/opened bids but have not issued NTP  
yellow currently in construction  
pink completed

Jurisd.	Island	Project Title and Description	Funds Secured/Encumbered	Funds Expended as of 7.29.11	Notes or Remarks	Completion Date	Grant Lapse Date
<b>HIGHWAYS PROJECTS (continuation)</b>							
C8	MAUI COUNTY	Maui Market Street Improvements, Phase 2	ARRA: 2,421,990 State/Other: 0 Total: 2,421,990	2,421,990 0 2,421,990	Completed		
MCBU1	MAUI COUNTY	Maui Resurfacing of Ohukai Road (Hukulii Place to Hoalike Street)	ARRA: 350,000 State/Other: 0 Total: 350,000	286,948 0 286,948	completed		
MCBU2	MAUI COUNTY	Maui Lower Main Street and Kanaloa Ave. Pavement Preservation	ARRA: 491,104 State/Other: 0 Total: 491,104	482,637 0 482,637	NTP February 2011	June 2011 (prefinal inspection done)	September 30 2015
SBU5	KAUAI STATE	Kauai Kaunualii Highway Improvements, Lihue Mill Bridge	ARRA: \$22,724,979 Other: 22,275,021 Total: 45,000,000	\$0 0 0	Advertise July 2011 Design Build RFP		September 30 2015
CBU1	OAHU COUNTY	Oahu Kamokila Boulevard Restoration	ARRA: 2,380,000 Other: 0 Total: 2,380,000	0 0 0	NTP July 2011	March 1 2012	September 30 2015
HCBU1	HAWAII COUNTY	Hawaii Mamalahoa Highway, Waimea ADA Sidewalk and Ramps	ARRA: 1,006,432 Other: 0 Total: 1,006,432	194,736 0 194,736	NTP March 2011	September 30 2012	September 30 2015

State of Hawaii Department of Transportation  
Legislative Federal Economic Stimulus Program Oversight Commission

**STATE & COUNTY PROJECTS USING FEDERAL RECOVERY FUNDS**

Legend:

lt. blue	obligated
gray	advertised/opened bids but have not issued NTP
yellow	currently in construction
pink	completed

Jurisd.	Island	Project Title and Description	Funds Secured/Encumbered		Funds Expended as of 7.29.11	Notes or Remarks	Completion Date	Grant Lapse Date
			ARRA	State/Other				
<b>AIRPORT PROJECTS</b>								
STATE	Maui	Apron Pavement Structural Improvements, Kahului Airport	ARRA:	\$ 15,000,000	\$ 15,000,000	Completed		
			State/Other:	2,017,280	2,017,280			
			Total:	17,017,280	17,017,280			
STATE	Maui	OGG EDS Integration Improvements, Kahului Airport	ARRA:	7,240,743	7,240,743	Completed		
			State/Other:	16,572,323	16,572,323			
			Total:	23,813,066	23,813,066			
STATE	Oahu	HNL EDS Integration Improvements, Phase II, Honolulu International Airport	ARRA:	24,573,200	8,229,030	NTP July 2010	*requested extension to 8.7.13 and approved	December 31 2011
			State/Other:	39,719,034	0			
			Total:	64,292,234	8,229,030			
<b>HARBOR PROJECT</b>								
T1	STATE	Reconstruction of Pier 29 Container Yard, Honolulu Harbor. Construction of approx. 9-acres of concrete pavement, 1-acre of A.C. pavement, and 2-acres of gravel filled area. Upgrading of all affected utilities.	ARRA:	\$ 18,018,000	\$ 9,389,995	NTP Oct 2010	January 15 2012	February 17 2012
			State/Other:	5,082,000	2,694,941			
			Total:	23,100,000	12,084,936			
	STATE	Purchase of equipment to enhance our port's infrastructure to prevent, protect, respond & recover from threats of terrorism.	ARRA:	1,432,000	\$ 593,975.97	Various projects within this grant	July 31 2012	July 31 2012
			State/Other:	0	0			
			Total:	1,432,000	593,976			

State of Hawaii Department of Transportation  
Legislative Federal Economic Stimulus Program Oversight Commission

**STATE & COUNTY PROJECTS USING FEDERAL RECOVERY FUNDS**

Legend:

lt. blue	obligated
gray	advertised/opened bids but have not issued NTP
yellow	currently in construction
pink	completed

Jurisd.	Island	Project Title and Description	Funds Secured/Encumbered	Funds Expended as of 7.29.11	Notes or Remarks	Completion Date	Grant Lapse Date
<b>TRANSIT PROJECTS</b>							
HC19 COUNTY	Hawaii	Construct Bus Shelters	ARRA: \$ 27,812 State/Other: 0 Total: 27,812	\$ 27,812 0 27,812	Completed		
HCBU 1 COUNTY	Hawaii	Additional Bus shelters	ARRA: 44,514 State/Other: 0 Total: 44,514	44,514 0 44,514	Completed		
HC21 COUNTY	Hawaii	Purchase Buses for Expansion of Services	ARRA: 905,486 State/Other: 0 Total: 905,486	905,486 0 905,486	Completed		
KC24 COUNTY	Kauai	Bus Replacement Program	ARRA: 331,632 State/Other: 0 Total: 331,632	331,632 0 331,632	Completed		
KC25 COUNTY	Kauai	Purchase Buses for Expansion of Services	ARRA: 646,180 State/Other: 0 Total: 646,180	646,180 0 646,180	Completed		
MC53 COUNTY	Maui	Purchase Buses for Expansion of Services	ARRA: 977,811 State/Other: 0 Total: 977,811	977,811 0 977,811	Completed		