<u>Ur</u>	iversity of Hawaii - All C	ontracts Awarded for \$100,000 or More for Construction and Profession	nal Services Relate	ed to Construction a	as of June 15, 2021		
				Current Cost of		Number of	Number of
Name of Contractor	Type of Contract	Scope of Contract	Award Amount	<u>Project</u>	Project Time Period	Change Orders	<u>Extensions</u>
Contech Engineering, Inc.	Construction Contract	Sinclair Library Ground Floor Renovation Phase 2 RIM18-10 Hawai'i Hall Quad Loop Central Plant, Upgrade Central	2,159,951.00	2,482,242.42	11/01/2018 - In progress	33	
Economy Plumbing And Sheet Metal, Inc.	Construction Contract	Plant Equipment, Controls and Loop Piping	4,078,700.00	4,288,684.89	06/03/2019 - In progress	17	
Hellas Construction, Inc.	Construction Contract	ATH19-01 Clarence T.C. Ching Field Track Replacement	1,785,350.00		05/03/2019 - 10/08/2019	10	
Henrys Equip Rental and Sales	Construction Contract	Parking Lot 8 Repair and Resurface, HO	453,000.00	703,235.00	12/04/2018 - 07/01/2020	9	
Isemoto Contracting Co., Ltd.	Construction Contract	3387 Hale Kea Testing Center - Building Addition for Security Office	1,746,369.00	1,762,286.00	06/21/2019 - In progress	5	
Jas W Glover Ltd	Construction Contract	Lyon Arboretum Various Health and Safety Improvements	414,500.00	599,929.17	02/19/2019 - 10/30/2019	11	
Layton Construction Co., LLC	Construction Contract	4463 DKI Various Improvements	924,905.00	1,037,507.56	05/13/2019 - 04/15/2020	7	
MEI Corporation	Construction Contract	RIM18-37 Shidler Reroof (replace fans)	1,968,937.00	2,112,422.45	05/20/2019 - In progress	13	
Rambaud Electric LLC	Construction Contract	RIM18-18 Watanabe Hall-Replace fire alarm system	306,292.00	306,292.00	12/03/2018 - 12/02/2020	0	
Ryan Michael Corp. dba Senetics	Construction Contract	Sinclair Library Ground Floor Renovation Phase 2	277,541.16	277,541.16	11/01/2018 - 04/30/2019	0	
S&M Sakamoto Inc	Construction Contract	RIM18-09 Moore Hall Various Classroom Renovations	1,440,930.00	1,477,624.72	11/01/2018 - 09/16/2019	7	
Teds Wiring Srvc Ltd	Construction Contract	RIM18-16 Upgrade Metering Phase III	1,193,830.00	1,214,311.04	10/15/2018 - In progress	9	
Teds Wiring Srvc Ltd	Construction Contract	RIM18-17 Law School and Law Library Fire Alarm Upgrades	394,262.00	435,763.93	03/11/2019 - In progress	2	
Teds Wiring Srvc Ltd	Construction Contract	Equipment	444,214.00	444,214.00	05/28/2019 - In progress	0	
AMEL Technologies, Inc.	Consultant Contract	Hyperbaric Treatment Center Renovation Project	178,298.00	183,678.00	04/22/2019 - In progress	1	
BWA Design LLC, dba Benjamin Woo Architects	Consultant Contract	4454 Business/Health Sciences - Modernization	410,455.72	410,455.72	11/01/2018 - In progress	0	
Commercial Roofing and Waterproofing Hawaii, I	Consultant Contract	Roof Services	105,742.00	253,259.00	01/29/2019 - In progress	1	
Danilo D Lopez Assoc	Consultant Contract	386A - Biology Prep Room and Physics Lab Renovation HAW	224,871.00	224,871.00	06/04/2019 - In progress	0	
Engineering Partners Inc	Consultant Contract	3382 Cafeteria Repair/Replace HVAC System, HawCC	136,664.40	136,664.40	06/27/2019 - In progress	0	
Fleming And Associates LLC	Consultant Contract	7206-A Physics Lab Conversion	102,072.00	102,072.00	11/13/2018 - In progress	0	
Fleming And Associates LLC	Consultant Contract	Hale Alahonua Air Conditioning Improvements	181,501.02	505,988.40	12/28/2018 - In progress	2	
Fukunaga & Associates, Inc.	Consultant Contract	ATH19-01 Clarence T.C. Ching Field Track Replacement	140,000.00	140,000.00	03/18/2019 - 05/29/2019	0	
GD Design LLC	Consultant Contract	5015 Molokai Ed Center - Expansion	443,869.00	535,862.00	11/07/2018 - In progress	3	
GYA Architects Inc	Consultant Contract	2253 Paina Assessment of Structural and HVAC System	103,676.14	140,829.14	11/07/2018 - 02/19/2019	2	
Ink Arch LLC	Consultant Contract	5990 Akoakoa Bookstore Renovation	168,749.00	175,837.00	10/01/2018 - In progress	1	
Integrated Engineering Corp	Consultant Contract	Upgrade Chiller Plant, Campuswide, KauCC	119,912.80	406,602.80	12/15/2018 - In progress	2	
Katayama And Assoc Inc	Consultant Contract	RIM18-29 Retro-commissioning of various system operations and controls Phase 1	388,091.00	388,091.00	05/03/2019 - In progress	0	
Ken Kajiwara Architects	Consultant Contract	5991 Palanakila & 5988 Imiloa Various Improvements	147,151.46		11/27/2018 - 02/17/2020	1	
Lou Chan And Assoc Inc	Consultant Contract	7886 BE & 7885 Theater Reroof Buildings Phase IIB	187,463.00		11/02/2018 - In progress	0	
Mason Architects Inc	Consultant Contract	Hemenway Hall General Repairs	189,338.00		10/24/2018 - 04/02/2019	0	
MCE Intl Inc	Consultant Contract	2208 Hookipa & 2251 Laulima HVAC Repair/Replacement	306,288.00		11/13/2018 - In progress	0	
Next Design LLC	Consultant Contract	000	208,362.00		06/04/2019 - In progress	0	
Noborikawa & Associates, LLC	Consultant Contract	7877 PS and 7878 BS Buildings - Model Classroom Project	188,575.00		09/14/2018 - In progress	2	
Noborikawa & Associates, LLC	Consultant Contract	8805 General Classroom Building - Various Exterior Repairs HON	158,595.30		06/04/2019 - In progress	1	
Pacific Architects Inc	Consultant Contract	6918 Mokihana, 6916 Maile, 6917 Mamane - Replace Portables, Phases I	121,107.00		08/22/2018 - In progress	3	

	University of Hawaii - All C	ontracts Awarded for \$100,000 or More for Construction and Profession	nal Services Relate	ed to Construction a	is of June 15, 2021		
				Current Cost of		Number of	Number of
Name of Contractor	Type of Contract	Scope of Contract	Award Amount	<u>Project</u>	Project Time Period	Change Orders	<u>Extensions</u>
		2252 Kaa Ike & 2253 Paina HVAC Controls and Distribution				_	
Randolph H Murayama And Assoc	Consultant Contract	Replacement	110,039.00	,	12/07/2018 - 07/03/2019	0	
Ronald N S Ho And Assoc Inc	Consultant Contract	RIM18-65 Lighting Retrofits, Various Facilities	125,915.00	189,032.00	12/03/2018 - In progress	2	
SSFM Intl Inc	Consultant Contract	Lower Parking Lot Repair and Resurface, MU	255,005.48	286,852.08	01/14/2019 - In progress	2	
		RIM18-12 Chilled Water Loop B and C, System Upgrades,					
Thermal Engineering Corp	Consultant Contract	modifications and controls	297,975.00	297,975.00	05/03/2019 - In progress	0	
Ushijima Architects Inc	Consultant Contract	4463 DKI Various Improvements	174,275.00	176.777.00	10/17/2018 - 04/27/2019	1	
Ushijima Architects Inc	Consultant Contract	Product Development Center Renovation	1,502,667.00		06/07/2019 - In progress	1	
WTN Architecture, Inc.	Consultant Contract	RIM18-01 Exterior Painting and General Repairs (continuous)	154,384.00		10/01/2018 - In progress	4	
Greenpath Technologies Inc	Design-Build	Kauai CC PV Relocation of Communications & Creative Media from the PBS	2,105,000.00	2,105,000.00	07/16/2018 - In progress	3	
Kinssit Dida Cun Inc	Desima Duild	Building to Sinclair - Construction Only	2 550 000 00	0.047.057.44	06/20/2040	38	
Kiewit Bldg Grp Inc	Design-Build		3,550,000.00 30.074.823.48	36.525.189.17	06/28/2019 - In progress	38	
		TOTAL FISCAL YEAR 2019	30,074,823.48	30,525,189.17			
<u> </u>							
			+				
Abhe & Svoboda Inc.	Construction Contract	Les Murakami Stadium Spall Repair and General Repairs	494.400.00	665 635 55	12/13/2019 - 09/30/2020	9	
Aesolutions LLC		RIM19-61 Hamilton Library Phase III Upgrade Lighting to LED	129,285.81		06/02/2020 - In progress	0	
Akamai Roofing, Inc.		RIM18-38 School of Architecture Replace Roof	1,579,900.00		01/13/2020 - In progress	0	
All Maintenance And Repair LLC		5990 Akoakoa Bookstore Renovation	975,000.00	1 068 992 32	03/23/2020 - In progress	8	
All Maintenance And Repair LLC		7877 PS and 7878 BS Buildings - Model Classroom Project	1,760,000.00		05/15/2020 - In progress	14	
Betsill Brother LLC	Construction Contract	2253 Paina Spall Repair, Phase 1, UH Maui College	502,920.10		05/18/2020 - In progress	11	
C & C Electrical Contractor	Construction Contract	RIM18-27 Generator Repairs	463,150.00		03/30/2020 - In progress	11	
C & C Electrical Contractor	Construction Contract	RIM19-20 SSC/HPER Upgrade Exterior Lighting	1,288,870.00		06/15/2020 - In progress	5	
Continental Mechanical of the Pacific	Construction Contract	RIM19-10 Kamakakuokalani Center, R/R Central Plant, HVAC	2,986,680.00		08/15/2019 - In progress	27	
D.Y.C. Electric Service LLC	Construction Contract	RIM19-16 Miller Hall, Replace FA System	126,705.00		02/24/2020 - 12/21/2020	1	
EBJ Construction Inc	Construction Contract	8811 Child Care Various Improvements Phase 1	157,795.00		03/23/2020 - 09/11/2020	5	
		Auxiliary Services Building Emergency Power for Department of		·			
EBJ Construction Inc	Construction Contract	Public Safety (DPS)	715,562.00	723,198.52	06/22/2020 - In progress	3	
		Upper Campus - Repair/Replace Exterior Concrete Stairway					
EBJ Construction Inc	Construction Contract	Spalling, KA	169,200.00	208,571.59	03/31/2020 - 10/31/2020	3	
		RIM18-11 Law School/Library Complex Repair/Replace Central					
Economy Plumbing And Sheet Metal, Inc.	Construction Contract	Plant, HVAC Equipment and Controls	2,245,750.00	2,399,217.98	05/18/2020 - In progress	7	
		RIM18-33 Sherman Lab, Repair/Replace HVAC System and					
Economy Plumbing And Sheet Metal, Inc.	Construction Contract	Controls	3,991,300.00		02/26/2020 - In progress	12	
Elite Pacific Construction	Construction Contract	RIM18-05 Refresh/Renovate Keller Classrooms	4,058,000.00	3,820,185.00	05/11/2020 - In progress	1	
		2252 Kaa Ike & 2253 Paina HVAC Controls and Distribution					
F&H Construction	Construction Contract	Replacement	3,657,522.00		06/19/2020 - In progress	8	
F&H Construction	Construction Contract	RIM18-40 Bilger Hall & Bilger Addition, Reroof	4,844,000.00		05/29/2020 - In progress	30	
Hawaii Works, Inc.	Construction Contract	ATH19-04 Les Murakami Stadium General Repairs	1,472,303.00	1,549,548.79	06/16/2020 - In progress	16	
Hawaiian Telcom	Construction Contract	Administration and Allied Health Facility	273,227.69		08/08/2019 - 11/08/2019	0	
Hawaiian Telcom	Construction Contract	Life Sciences Building	225,776.19		12/20/2019 - 03/20/2020	0	
HSI Mechanical, Inc.	Construction Contract	Upgrade Chiller Plant, Campuswide, KauCC	2,230,083.00		06/19/2020 - In progress	0	
Index Builders Inc	Construction Contract	RIM18-01 Exterior Painting and General Repairs	1,393,200.00	1,837,959.00	05/11/2020 - In progress	29	
Index Duildess Inc	Compating of the Compating of	RIM18-44 Stan Sheriff Arena Ring Beam Roofing & Misc Interior	4 500 000 00	4 007 004 00	40/04/0040	,	
Index Builders Inc	Construction Contract	Improvements	1,533,600.00	1,627,331.00	10/21/2019 - In progress	4	

<u>Un</u>	iversity of Hawaii - All C	ontracts Awarded for \$100,000 or More for Construction and Profession	nal Services Relate	ed to Construction a	as of June 15, 2021		
				Current Cost of		Number of	Number of
Name of Contractor	Type of Contract	Scope of Contract	Award Amount	<u>Project</u>	Project Time Period	Change Orders	<u>Extensions</u>
Index Builders Inc	Construction Contract	Various Roof Improvement 2020, Phase I	3,080,000.00	3,080,000.00	06/30/2020 - In progress	0	
International Roofing and Building Construction, I		6940 Olapa - Re-roof Building KAP	746,700.00		09/03/2019 - 03/02/2020	1	
International Roofing and Building Construction, I		7886 BE & 7885 Theater Reroof Buildings Phase IIB	2,018,000.00	2,039,393.00	11/08/2019 - In progress	3	
International Roofing and Building Construction, I	Construction Contract	Hemenway Hall Reroof	913,495.00	972,217.22	08/05/2019 - 03/12/2020	10	
Isemoto Contracting Co., Ltd.	Construction Contract	3396A & 3396B STEM Center Interior Renovation, HawCC	978,999.00		06/01/2020 - In progress	9	
Isemoto Contracting Co., Ltd.	Construction Contract	Hale Alahonua Air Conditioning Improvements	4,581,507.00		08/19/2019 - In progress	13	
Isemoto Contracting Co., Ltd.	Construction Contract	Palamanui Outdoor Improvements HAW	2,663,984.00	2,663,984.00	06/15/2020 - In progress	1	
		RIM18-01 Exterior Painting and General Repairs, Biomedical					
Kawika's Painting, Inc	Construction Contract	Sciences Stair 2	126,000.00	193,626.28	09/16/2019 - In progress	3	
		6918 Mokihana, 6916 Maile, 6917 Mamane - Replace Portables,					
Kitsap Construction, LLC	Construction Contract	Phases I	836,926.00	1,307,019.25	06/01/2020 - In progress	16	
Maxum Construction of Hawaii, LLC	Construction Contract	5979 Mana'opono Exterior ADA and Miscellaneous Improvements	544,667.00		06/12/2020 - In progress	5	
Maxum Construction of Hawaii, LLC	Construction Contract	7206-A Physics Lab Conversion	986,710.00		06/12/2020 - In progress	2	
, 1		,	,		1 3		
		RIM18-31 Var Bld Install Bldg Water Meters Ph II, Kor Studies, Ag					
MEI Corporation	Construction Contract	Sci Fac Ph III, Sherman Lb, Crawford, Grge, Keller, Phs Sc Bld	747,000.00	820 426 53	10/01/2019 - 04/03/2021	1	
MJ Construction Inc		8806 Administration Human Resource Renovation	226,100.00		11/01/2019 - 08/27/2020	6	
MJ Construction Inc		8872A Classroom, Office Improvements	744,000.00		04/18/2020 - 10/28/2020	6	
Nan Inc	Construction Contract	Bachman Hall Renovation	20,907,422.00	20 907 422 00	06/18/2020 - In progress	1	
Num mo	Constituotion Contituot	Coconut Island, New Pauley Laboratory & Classroom,	20,001,422.00	20,007,422.00	l progress	'	
Nan Inc	Construction Contract	Repair/Replace Existing Roofs	3,066,700.00	3 252 687 14	05/11/2020 - In progress	12	
Nordic PCL Construction, Inc.		Demolition and Abatement of Snyder Hall	6,239,285.00		05/15/2020 - In progress	5	
Paul's Electrical Contracting, LLC.	Construction Contract	RIM19-12 Upgrade Metering Substation L	517,700.00	521 458 22	05/20/2020 - In progress	1	
Ralph S Inouye Co LTD	Construction Contract	ATH19-02 Rainbow Wahine Softball Stadium, Phase IIB	4,029,000.00	1 016 101 58	06/24/2020 - In progress	3	
Ralph S Inouye Co LTD		Product Development Center Renovation	14,296,000.00		06/12/2020 - In progress	0	
Traipir o mouye do ETD	Constituction Contract	RIM18-32 Various Buildings Evaluation and Mitigation of Hazardous	14,290,000.00	14,230,000.00	00/12/2020 - III progress	U	
Ralph S Inouye Co LTD	Construction Contract	Conditions in Mechanical Systems	1,600,000.00	1 022 0/1 16	05/08/2020 - In progress	9	
Ralph S Inouye Co LTD	Construction Contract	RIM19-04 Sherman Lab Room 207 Interior Renovation	731,500.00	722 227 52	06/05/2020 - 01/03/2021	2	
Ron D Electrical LLC	Construction Contract	RIM19-15 Everly Hall, Replace Fire Alarm System	161,693.15		02/18/2020 - 01/03/2021	3	
ROILD Electrical LLC	Construction Contract	Various Repaying Projects - Correa Road Paying and Miscellaneous	101,093.13	101,432.33	02/16/2020 - 12/15/2020	3	
Seed Project C	Camatus atian Camtus at	, , ,	204 775 00	405.077.00	05/40/2020 08/24/2020	5	
Seal Pro's LLC	Construction Contract	Improvements 4465 Campus Center - Exhaust Fan Duct Replacement	394,775.00		05/19/2020 - 08/24/2020		
Shioi Construction, Inc.	Construction Contract		430,608.00		04/20/2020 - In progress	1	
Stans Contracting Inc	Construction Contract	386A - Biology Prep Room and Physics Lab Renovation HAW	1,337,300.00	1,337,300.00	05/18/2020 - In progress	0	
Ci Bill I		RIM18-28 Hamilton Library Phase II, Renovation to Acquisitions	500 000 00	550.044.04	10/00/0010	_	
Starcom Builders Inc	Construction Contract	Area, Basement Floor	533,000.00	552,311.81	12/02/2019 - In progress	5	
Teds Wiring Srvc Ltd	Construction Contract	RIM18-22 Spalding Hall-Replace fire alarm system	184,652.00		06/01/2020 - In progress	2	
Teds Wiring Srvc Ltd	Construction Contract	RIM19-14 Dole Street Offices, Replace FA System	149,901.00		04/13/2020 - 02/07/2021	1	
The Audio Visual Company	Construction Contract	ATH19-03 Stan Sheriff Center, Replace Sound System	910,850.42		05/14/2020 - In progress	5	
Bowers + Kubota Consulting	Consultant Contract	RIM19-31 Administrative Services Buildings No. 1 & No. 2 Reroof	103,479.00		05/20/2020 - In progress	0	
BWA Design LLC, dba Benjamin Woo Architects	Consultant Contract	Palamanui Outdoor Improvements HAW	170,760.43	170,760.43	07/11/2019 - In progress	0	
		RIM18-02 POST Building Exterior Envelope Improvement & Re-roof -					
CDS International	Consultant Contract	Sub-phase 1.1	883,507.00		12/09/2019 - In progress	0	
COFFMAN ENGINEERS, INC.	Consultant Contract	RIM18-24 Arc Flash Study, UHM Manoa Campus	340,591.49		09/06/2019 - In progress	1	
Design Partners Inc	Consultant Contract	UHWO - Campus Center Extension	909,485.50	909,485.50	06/03/2020 - In progress	0	
		RIM19-44 UH Hilo Title IX Compliance - Women's Soccer Field,					
		provide adequate fields for UHH Women Softball and Soccer					
Fukunaga & Associates, Inc.	Consultant Contract	Programs	535,690.00	535,690.00	07/11/2019 - In progress	0	

Un	iversity of Hawaii - All C	ontracts Awarded for \$100,000 or More for Construction and Professio	nal Services Relate	ed to Construction a	as of June 15, 2021		
				Current Cost of		Number of	Number of
Name of Contractor	Type of Contract	Scope of Contract	Award Amount	<u>Project</u>	Project Time Period	Change Orders	<u>Extensions</u>
Fung Associates Inc	Consultant Contract	RIM19-02 Miller Hall - Window Replacement, and Exterior Painting	117,329.00	416 963 00	08/23/2019 - In progress	1	
GD Design LLC	Consultant Contract	RIM19-35 Dean Hall Room 102 & 104 and Primary Power	196,099.00	231 572 14	07/30/2019 - In progress	4	
HDR Engineering, Inc.	Consultant Contract	ATH19-03 Stan Sheriff Center, Replace Sound System	179,292.00	201,572.14	09/18/2019 - In progress	4	
TIDIX Engineering, inc.	Consultant Contract	Waimanalo Research Station Update of Master Plan & Preparation	179,292.00	203,037.20	09/10/2019 - III progress	4	
Helber Hastert And Fee Planners	Consultant Contract	of Environmental Assessment (EA)	349,715.00	349,715.00	03/02/2020 - In progress	0	
		RIM19-09 Physical Education Athletic Complex, Repair/Replace	·	·			
Integrated Engineering Corp	Consultant Contract	Chiller Plant and controls	326,668.00	326,668.00	05/29/2020 - In progress	0	
,		RIM19-08 Hawaii Institute for Geophysics (HIG) Repair/Replace					
Katayama And Assoc Inc	Consultant Contract	Chiller, HVAC System and Controls	467,454.00	467,454.00	12/19/2019 - In progress	0	
•		RIM18-34 School of Architecture, Repair/Replace Air Distribution					
MCE Intl Inc	Consultant Contract	System, Equipment and Controls	336,452.00	351,858.00	07/15/2019 - In progress	1	
		RIM19-36 Various repairs/replacement of water features, planters,					
Mechanical Enterprises Inc	Consultant Contract	irrigation	391,867.50	391,867.50	05/20/2020 - In progress	0	
MK Engineers Ltd	Consultant Contract	RIM18-26 Upgrade Exterior Lighting Various Sites (continuous)	397,270.00	397,270.00	07/31/2019 - In progress	0	
		RIM18-25 Sinclair Library, Upgrade Lighting & SSC/HPER Upgrade					
Nakamura Oyama And Assoc Inc	Consultant Contract	Exterior Lighting	241,060.00	241,060.00	07/19/2019 - In progress	0	
Noborikawa & Associates, LLC	Consultant Contract	7883 AM Model Classroom Project LCC	284,749.63	286,536.44	09/25/2019 - In progress	1	
Oceanit Laboratories, Inc.	Consultant Contract	Waikiki Aquarium Discharge System Upgrade	227,220.00	677,220.00	11/25/2019 - In progress	1	
		RIM19-25 Various Buildings, Repair/Upgrade HVAC Control					
Okahara And Assoc	Consultant Contract	Systems	237,632.00		02/03/2020 - In progress	0	
Randolph H Murayama And Assoc	Consultant Contract	RIM18-30 General Mechanical System Repairs (continuous)	192,444.00		07/24/2019 - In progress	0	
RM Towill Corp	Consultant Contract	RIM18-48 Campus Accessibility Improvements - Lighting	291,800.00	528,754.40	07/15/2019 - In progress	1	
		UHM Central Administrative and Transportation Center (New Parking					
RM Towill Corp	Consultant Contract	Structure)	679,770.00		05/01/2020 - In progress	0	
Ronald N S Ho And Assoc Inc	Consultant Contract	RIM19-22 Replace 12kV Lead Cables	347,375.00		10/01/2019 - In progress	0	
SSFM Intl Inc	Consultant Contract	UHH Hoku Kea Decommissioning	485,784.11	485,784.11	02/24/2020 - In progress	1	
		Haleolelo Complex For Ka Haka Ula O Keelikoolani College Of					
UH Community Design Center	Consultant Contract	Hawaiian Language.	399,930.48	399,930.48	04/07/2020 - In progress	0	
CO-HA Builders, Inc. dba Applied Surfacing Tech	Design-Build	ATH19-06 Tennis Courts Resurfacing	929,539.00		06/04/2020 - 10/14/2020	1	
Global Specialty Contractors, Inc.	Design-Build	RIM19-33 Campus Signage	746,246.65		06/15/2020 - In progress	0	
Teds Wiring Srvc Ltd	Design-Build	RIM18-65 Lighting Retrofits, Various Facilities	2,536,244.00		11/13/2019 - In progress	8	
		TOTAL FISCAL YEAR 2020	125,264,159.15	133,452,075.63			
LIDD Engineering Inc	Compultant Control	MCC Culinamy Institute of the Decision Phase 2	070.040.00	240 024 52	40/40/0000 In macros	4	
HDR Engineering, Inc. All Maintenance And Repair LLC	Consultant Contract	KCC Culinary Institute of the Pacific Phase 2 RIM18-07 Elevator Modernization, Phase IV	279,948.00		12/16/2020 - In progress	1	
	Construction Contract	RIM18-07 Elevator Modernization, Phase IV RIM19-35 Dean Hall Room 102 & 104 and Primary Power	6,700,000.00		02/22/2021 - In progress	1	
Brians Contracting Inc CC Engineering & Construction, Inc.	Construction Contract	8805 General Classroom Building - Various Exterior Repairs HON	1,465,000.00	1,578,598.89	08/03/2020 - In progress 07/22/2020 - In progress	15 6	
CC Engineering & Construction, Inc.	Construction Contract	Clarence T.C. Ching Athletic Complex, Phase II Loft & Misc	578,000.00	047,517.12	0112212020 - In progress	Ö	
F&H Construction	Construction Contract	Improvements	876,679.00	1 206 601 60	04/15/2021 - In progress	1	
i an construction	Construction Contract	Duke Kahanamoku Aquatic Complex Pool Stands Partial Coating	010,019.00	1,200,091.00	04/ 13/2021 - III progress	I	
Hawaii Works. Inc.	Construction Contract	Replacement	548,892.00	5/12 202 00	07/06/2020 - In progress	0	
International Roofing and Building Construction, I		RIM18-41 Castle Memorial General and Structural Repair	1,043,000.00	1 150 664 06	07/17/2020 - In progress	11	
international Robinity and building Construction, I	Construction Contract	Komohana Research and Extension Center, Phase B General	1,043,000.00	1,139,004.90	orririzozo - ili progress	11	
Isemoto Contracting Co., Ltd.	Construction Contract	Repairs	3,450,260.00	5 323 303 00	08/24/2020 - In progress	1	
Isemoto Contracting Co., Ltd.		Mealani Research Station - Misc Repairs and Maintenance	587,343.00	507 343 00	08/24/2020 - In progress	0	
isemoto contracting co., Ltd.		Imediani Nesearon Station - Misc Nepairs and Maintenance	361,343.00	36 <i>1</i> ,343.00	Judiz4/2020 - III progress	U	

	University of Hawaii - All C	ontracts Awarded for \$100,000 or More for Construction and Profession	nal Services Relat	ed to Construction a	as of June 15, 2021		
				Current Cost of		Number of	Number of
Name of Contractor	Type of Contract	Scope of Contract	Award Amount	<u>Project</u>	Project Time Period	Change Orders	<u>Extensions</u>
Isemoto Contracting Co., Ltd.		Renovate Pharmacy Modular Buildings	7,012,553.00	7,260,094.13	08/17/2020 - In progress	3	
Johnson Controls Inc	Construction Contract	RIM20-10 Various Interior Improvements and Renovations	105,006.59		06/14/2021 - In progress	0	
Kitsap Construction, LLC	Construction Contract	Renovate Portables 1174B, C & D for ROTC	461,119.00	461,119.00	05/18/2021 - In progress	0	
Maui Kupono Builders LLC	Construction Contract	Lower Parking Lot Repair and Resurface, MU	1,058,000.00	1,058,000.00	05/06/2021 - In progress	0	
		RIM19-03 Maui Agricultural Research Center - Replacement of					
Maui Kupono Builders LLC	Construction Contract	Waterline	198,679.00	351,925.86	01/11/2021 - In progress	3	
MJ Construction Inc	Construction Contract	7883 AM Model Classroom Project LCC	1,888,000.00		04/19/2021 - In progress	0	
		Phase I & II Parking Structures Structural and Miscellaneous					
Nan Inc	Construction Contract	Repairs, Fire Protection System, Guardrail Repairs	5,991,960.00	7,545,160.00	03/01/2021 - In progress	1	
		RIM19-44 UH Hilo Title IX Compliance - Women's Soccer Field,	, ,	, ,			
		provide adequate fields for UHH Women Softball and Soccer					
Nan Inc	Construction Contract	Programs	4,108,532.00	4.128.539.21	09/08/2020 - In progress	1	
Pacific Power Electrical Contracting	Construction Contract	RIM20-22 Replace 12kV Lead Cables	1,184,872.00	1.184.872.00	03/01/2021 - In progress	0	
		RIM20-18 (UHM 14-541-450A) Kennedy Theater, Replace Electrical	, : :,::=:00	, , , , , , = 100		-	
Paul's Electrical Contracting, LLC.	Construction Contract	Equipment	327,700.00	327,700.00	02/01/2021 - In progress	0	
radio Electrical Contracting, EEC.	Containagueri Contague	RIM20-18 (UHM 14-541-450C) Institute for Astronomy, Replace	021,100.00	021,100.00	02/01/2021 III progress	Ů	
Paul's Electrical Contracting, LLC.	Construction Contract	Electrical Equipment	507,700.00	507 700 00	05/10/2021 - In progress	0	
Ralph S Inouye Co LTD	Construction Contract	KCC Culinary Institute of the Pacific Phase 2	25,746,434.00	26 432 103 55	07/06/2020 - In progress	8	
Ralph S Inouye Co LTD	Construction Contract	Maintenance Building Renovation	2,126,700.00		08/03/2020 - In progress	40	
raipir o mouye co ETB	Construction Contract	Ho'ola Early Phase Clinical Research Center Program - RCUH - UH	2,120,700.00	2,404,140.10	in progress	40	
RES CORP OF UNIV OF HAWAII	Construction Contract	Cancer Center at Kaka'ako	6,500,000.00	6 500 000 00	12/08/2020 - In progress	0	
RMY Construction. Inc.	Construction Contract	Clarence T.C. Ching Field, Replace Artificial Turf	1.002.089.00	5 500 104 00	03/18/2021 - In progress	10	
Royal Mechanical & Sheet Metal		4452 One Stop Center Various Exterior Repairs	368,400.00		07/08/2020 - In progress	4	
S&M Sakamoto Inc		Hyperbaric Treatment Center Renovation Project	1,193,000.00	1 103 000 00	07/13/2020 - In progress	0	
Site Engineering Inc		UH Hilo Repave Tennis Courts	1,049,000.00		04/19/2021 - In progress	0	
Site Engineering inc	Construction Contract	UHWO Campus Center Bldg - Renovations to Outdoor Seating Area	1,049,000.00	1,049,000.00	04/ 19/2021 - III progress	U	
Summit Construction Inc	Construction Contract	and Bookstore	0.000.000.00	0.405.540.05	10/05/2020	16	
Summit Construction, Inc. TCG Construction	Construction Contract	4454 Business/Health Sciences - Modernization	2,638,888.00 5,210,182.96	2,400,010.00	10/05/2020 - In progress 05/04/2021 - In progress	0	
		RIM18-21 George Hall-Upgrade Electrical Service Equipment				1	
Teds Wiring Srvc Ltd	Construction Contract	RIM 18-21 George Hall-Opgrade Electrical Service Equipment	198,874.00	201,908.55	07/13/2020 - In progress	1	
T 1 14": 0 141		RIM20-18 (UHM 14-541-450B) Physical Science Building, Replace	444 500 00	444 500 00	05/04/0004		
Teds Wiring Srvc Ltd	Construction Contract	Electrical Equipment	144,596.00	144,596.00	05/24/2021 - In progress	0	
T F O ''		DIMAG 70 D	000 400 04	000 400 04	07/40/0000	0	
Tesla Energy Operations, Inc.	Construction Contract	RIM18-78 Remove/Reinstall PV Array Pauley Bldg., Coconut Island	362,468.34	362,468.34	07/10/2020 - In progress	0	
		8802 CC, 8807 Library/Classroom and 8814 Trades/Apprenticeship				_	
Danilo D Lopez Assoc	Consultant Contract	Complex Replace Area of Rescue Assistance, HO	179,046.00		02/01/2021 - In progress	0	
Danilo D Lopez Assoc	Consultant Contract	Renovate Restrooms, Campuswide, HA	383,549.05		02/24/2021 - In progress	0	
Design Partners Inc	Consultant Contract	RIM20-11 Elevator Modernization Phase V	198,966.00		03/29/2021 - In progress	0	
Fukunaga & Associates, Inc.	Consultant Contract	Clarence T.C. Ching Field, Replace Artificial Turf	173,243.00	205,883.00	01/25/2021 - In progress	1	
Group 70 Intl Inc	Consultant Contract	RIM18-62 Photovoltaic Power Plant Study	307,527.00	307,527.00	07/01/2020 - In progress	0	
Integrated Engineering Corp	Consultant Contract	4467 Automotive Shop Replace/Retrofit Exhaust System, Kauai CC	125,316.00		12/01/2020 - In progress	0	
Lou Chan And Assoc Inc	Consultant Contract	9701 Waianae Moku, Reroof, LE	286,418.70		02/24/2021 - In progress	0	
MCE Intl Inc	Consultant Contract	2253 Paina Hot Water System Replacement, MauCC	186,347.00	186,347.00	06/10/2021 - In progress	0	
MCE Intl Inc	Consultant Contract	387 Computer/Media and 388 Classroom/Offices - Replace AC, HA	336,455.00	336,455.00	02/18/2021 - In progress	0	

University of Hawaii - All Contracts Awarded for \$100,000 or More for Construction and Professional Services Related to Construction as of June 15, 2021							
				Current Cost of		Number of	Number of
Name of Contractor	Type of Contract	Scope of Contract	Award Amount	<u>Project</u>	Project Time Period	Change Orders	Extensions
		RIM20-27 Various Buildings Repair Replace Upgrade HVAC Control					
MCE Intl Inc	Consultant Contract	Systems Ph2	325,502.00	325,502.00	03/15/2021 - In progress	0	
MCE Intl Inc	Consultant Contract	RIM20-31 Webster Replace/Upgrade HVAC and Control Systems	348,226.00		05/14/2021 - In progress	0	
		RIM20-16 Marine Sciences Bldg Replace/Upgrade Cooling Tower	·	·	. 5		
Mechanical Engineers Of Hawaii	Consultant Contract	and Misc. Mechanical Components	251,997.00	251,997.00	05/26/2021 - In progress	0	
Nakamura Oyama And Assoc Inc	Consultant Contract	RIM19-17 Arc Flash Study, Phase II, UHM Manoa Campus	449,560.00		07/14/2020 - In progress	0	
,		·	·	·			
Nakamura Oyama And Assoc Inc	Consultant Contract	RIM20-24 Various Buildings Replace/Upgrade Fire Alarm Systems	507,858.00	507,858.00	04/12/2021 - In progress	0	
Noborikawa & Associates, LLC	Consultant Contract	8806 Administration, Renovate and Repurpose 2nd Floor, HO	121,658.68		02/01/2021 - In progress	0	
Omizu Architecture, Inc.	Consultant Contract	George Hall 101 & 102 Renovation	112,345.00		03/22/2021 - In progress	0	
Pacific Architects Inc	Consultant Contract	8807 Library/Classrooms Various Water Infiltration Repairs, HO	169,884.00		05/05/2021 - In progress	0	
		RIM20-25 Retro-Commissioning of Various System Operations and	·	·			
Randolph H Murayama And Assoc	Consultant Contract	Controls Phase II	348,194.00	348,194.00	04/29/2021 - In progress	0	
		Feasibility Study for the Upgrade of the Lower Campus Grass	,	,	1 0		
RM Towill Corp	Consultant Contract	football and soccer field and associated facilities	199,555.00	199,555.00	05/03/2021 - In progress	0	
S Nakagawa Mechanical Consult	Consultant Contract	RIM20-32 Stan Sheriff Center Replace Grease Interceptors	149,942.00		06/07/2021 - In progress	0	
SSFM Intl Inc	Consultant Contract	New Educational Telescope at Hale Pohaku	296,806.18		08/25/2020 - In progress	1	
		RIM20-30 Biomedical Sciences Building Court B and IBR	,		1 3		
Thermal Engineering Corp	Consultant Contract	Replace/Upgrade HVACVAV and Control Systems	210,040.00	210.040.00	04/01/2021 - In progress	0	
		RIM20-09 Bilger Addition - Refresh/Renovate Teaching Labs 102,					
Ushijima Architects Inc	Consultant Contract	102A, 105 & 115	167,498.05	167.498.05	05/17/2021 - In progress	0	
Willdan Energy Solutions	Consultant Contract	RIM20-38 UHM Strategic Energy Master Plan	527,398.00		05/17/2021 - In progress	0	
37		CNHS-Life Science Biology Building A Renovations (Rooms 3, 22, 1,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	1 3	-	
Yamasato Higa Architecture & Planning Inc.	Consultant Contract	1A & 2)	134,964.71	134.964.71	06/07/2021 - In progress	0	
Title Guaranty Escrow Services, Inc.	Land Acquisition	Acquisition of Hangar 111	11,175,070.68	11.175.070.68	10/26/2020 - 01/26/2021	0	
Architects Hawaii, Ltd.	Consultant Contract	JABSOM Library Conversion	116,923.00		08/14/2019 - In progress	0	
ECS, Inc.	Consultant Contract	Emergency Call Box Removal and Replacement	109,717.00		09/23/2019 - In progress	0	
WTN Architecture, Inc.	Consultant Contract	Les Murakami Stadium General Repairs	129,598.00		07/01/2018 - In progress	0	
A's Mechanical and Builders, Inc.	Construction Contract	Hale Aloha Cafe 40 Ton AC Replacement	375,000.00		04/01/2019 - In progress	1	
Kawika's Painting, Inc.	Construction Contract	Holmes Hall Spall Repairs	469,400.00		5/13/2019 - In progress	3	
<u> </u>		Exterior Painting and General Repairs, Holmes Hall, Suite 180,	, , , , , , , , , , , , , , , , , , , ,	· · · · · · · · · · · · · · · · · · ·	. 3		
MEI Corporation	Construction Contract	Rooms 309 A&D and 389	162,078.00	192,408.82	11/25/2019 - In progress	3	
MEI Corporation	Construction Contract	Shidler Accessibilities Improvements Phase 2	3,217,661.00	0.00	10/11/2019 - 02/17/2020	0	
MJ Construction, Inc.	Construction Contract	6928 Ohia Bookstore Improvements	402,000.00		2/19/2019 - 08/19/2019	3	
Society Contracting, LLC	Construction Contract	Webster Hall Interior Painting	389,980.00		12/19/2018 - 07/18/2019	1	
<u> </u>		TOTAL FISCAL YEAR 2021 (as of June 15, 2021)	107,959,599.94	117,133,725.64			