

ARRA Projects - Hawaii Parks

Unit Name	Alpha Code	Component ID	Project Number	Project Title	Description	Status Comments	ARRA Current Estimate	Total Authorized Amount	Total Undelivered Orders	Total Expenditures	Work Done by:	Planned or Actual Completion Date	Company Information	Contract Amounts and Purchases	Completion Report Narrative	Funded Funding Source	Comments
Haleakala National Park	HALE	152145A	152145	Repair Flashflood Damage to the Piipwai Trail and Remove Debris	This project will repair damage from two winter storms including the Piipwai Trail and Hosmer Grove. Piipwai Trail: Trail sections, especially stone steps have been completely washed away. Project work will restore trail definition, replace steps, and clear water bars. The O'heo Gulch pedestrian bridge will be repaired and can be reopened. Hosmer Grove: Tree debris will be sawn and removed to eliminate tripping hazards and to restore the campground area and trails to their original condition. Fences will be repaired and there will be no signs of fence damage.	Project complete.	\$27,000	\$26,935	\$0	\$26,935	Park crews using day labor hires.	9/28/2009		Local vendors for supplies and materials purchases: \$12,600	On the Piipwai Trail, trail sections and stone steps have been replace or repaired. Trail definition has been restored and water bars were cleared. The O'heo Gulch pedestrian bridge was repaired. At Hosmer Grove, some tree debris was to eliminate tripping hazards and to restore the campground area and trails to an operable condition and fences were repaired. Additional work to clear trees will be performed as part of a separate project.	2009 Economic Recovery - Trails; Regional Contact: Lucy Gonyea	Local hires for park crews. Salaries \$12,400
Haleakala National Park	HALE	154708A	154708	Repair and Replace Fences Parkwide	This project includes the following: Replace and upgrade Kaupo-A Fence, replace Summit Districts Hanawi Fence; replace Summit Districts Waikau Fence; replace Summit Districts Koolau Fence; replace Summit Districts Kalapawili Fence; replace Summit Districts Pohaku Palaha Fence; maintain Upper Kipahulu Valley Internal Fences; and maintain Manawainui Fence from Tags 1 to 59. Replacement of these fences is critical for continued protection of this unique Hawaiian ecosystem, which includes more than 30 threatened or endangered species of plants, birds, and insects, from the damaging effects of invasive ungulates in these protected areas.	Project complete. Work was done under IDIQ construction contracts awarded 8/31/09 to Heartwood Pacific LLC and Oregon Woods inc. through task orders \$995,800.	\$1,018,000	\$1,018,223	\$0	\$1,018,223	Heartwood Pacific LLC Oregon Woods inc.	8/9/2010	Heartwood Pacific LLC P.O. Box 1719 Keaau, HI 96749 (808)327-6700 Oregon Woods inc. PO BOX 11680 Eugene, Oregon 97440-3880 (541) 334-6634	Heartwood Pacific LLC: \$449,452 Oregon Woods inc.: \$561,468	11.9 miles of fence replacement was completed under IDIQ construction contracts awarded 8/31/09 to Heartwood Pacific LLC and Oregon Woods Inc. More to be added by the park	2009 Economic Recovery - Deferred Maintenance; Regional Contact: Lucy Gonyea	Local helicopter services: \$7,300
Hawaii Volcanoes National Park	HAVO	121248A	121248	Resurface Rainshed Road	Resurface Rainshed Roads .43 mile off of Route 10 to Route 400 Rainshed Spur Road. The road leads to water storage, water treatment area and is also used by all Park personnel for storage of materials, equipment storage, work shops and helicopter operations in the Park. The existing road is heavily used and needs to have a 2 1/2 inch overlay of asphalt cement to accommodate vehicular traffic. The work required will be completed by Road maintenance crew at HAVO.	Work in progress using park crews. Last power pole conflict resolved and pavement continuing.563 of 1003 tons of asphalt applied. Work is approximately 60% complete	\$318,000	\$317,901	\$29,621	\$287,938	Jason W. Glover, Ltd, Honolulu, HI US Military Corp Park crews using day labor hires.	9/30/2010	Jason W. Glover, LTD 3-0301 Kaunual'i Hwy Lihue, HI 96766 (808) 245-3609	Jason W. Glover, Ltd (\$125,880) US Military Corp (\$53,100) Local vendors for supplies and materials purchases: \$63,300	Other work done by local hires for park crews. Salaries \$95,300	2009 Economic Recovery - Deferred Maintenance; Regional Contact: Lucy Gonyea	
Hawaii Volcanoes National Park	HAVO	140916A	140916	Rehabilitate Halemaumau Trail From Iliahi Trail to Crater Rim Trail	Rehabilitate tread, water bars and alignment on switch backs and install and/or maintain trail markers (ahu)across caldera floor.	Contract materials on hand. Crews hired and working between two projects. 30% of length completed	\$141,000	\$141,344	\$41,156	\$99,736	Park crews using day labor hires.	9/28/2009		Local vendors for supplies and materials purchases: \$24,900	On the Piipwai Trail, trail sections and stone steps have been replace or repaired. Trail definition has been restored and water bars were cleared. The O'heo Gulch pedestrian bridge was repaired. At Hosmer Grove, some tree debris was to eliminate tripping hazards and to restore the campground area and trails to an operable condition and fences were repaired. Additional work to clear trees will be performed as part of a separate project.	2009 Economic Recovery - Trails; Regional Contact: Lucy Gonyea	Local hires for park crews. Salaries \$116,000
Hawaii Volcanoes National Park	HAVO	149148A	149148	Rehabilitate Historic Kilauea Iki Trail	This project repairs and rehabilitates 2.4 miles of the most heavily used trail in the park and facilitates self guided interpretive hikes into the Kilauea Iki caldera. Work that needs to be done includes major repair to 26,000 cubic feet of historic rock wall, installation of rock tread checks and drainage structures, repair to existing trail tread and repair to safety railings along the trail corridor.	Two crews working trail. Material issues resolved. Revegetation started. 60% of length completed. Agreement awarded to the S	\$237,000	\$237,297	\$0	\$237,297	Park crews using day labor hires Youth crews from the Student Conservation Assn (SCA)	9/28/2009	Student Conservation Assn 689 River Road P.O. Box 550 Charlestown, New Hampshire 03603 (603) 543-1700	Student Conservation Assn: \$25,000 Local vendors for supplies and materials purchases: \$50,500	On the Piipwai Trail, trail sections and stone steps have been replace or repaired. Trail definition has been restored and water bars were cleared. The O'heo Gulch pedestrian bridge was repaired. At Hosmer Grove, some tree debris was to eliminate tripping hazards and to restore the campground area and trails to an operable condition and fences were repaired. Additional work to clear trees will be performed as part of a separate project.	2009 Economic Recovery - Trails; Regional Contact: Lucy Gonyea	Local hires for park crews. Salaries \$161,900

ARRA Projects - Hawaii Parks

Unit Name	Alpha Code	Component ID	Project Number	Project Title	Description	Status Comments	ARRA Current Estimate	Total Authorized Amount	Total Undelivered Orders	Total Expenditures	Work Done by:	Planned or Actual Completion Date	Company Information	Contract Amounts and Purchases	Completion Report Narrative	Funded Funding Source	Comments
Hawaii Volcanoes National Park	HAVO	149918A	149918	Install Photovoltaic System at Visitor Center	This project will install a photovoltaic system for the Kilauea Visitors Center at the old rainshed. 1671761 Install Photovoltaic System at B43 Rainshed for Kilauea Visitor Center	The NTP has been issued to the contractor. Material purchases and prep work are underway. Contractor will fully mobilize on site 8/15/10. Work being done under contract awarded to Heartwood Pacific, LLC, Keaau, HI on 4-29-10in the amount of \$490,363.00	\$602,000	\$602,038	\$538,201	\$63,837	Heartwood Pacific, LLC, Keaau, HI (construction) Engineering Solutions Inc. (design & CM)	12/31/2010	Heartwood Pacific LLC P.O. Box 1719 Keaau, HI 96749 (808)327-6700 Engineering Solutions Inc. 1344 Ashton Road, Suite 200 Hanover, Maryland 21076 (410) 694-0700	Heartwood Pacific, LLC (\$490,363); Engineering Solutions Inc. (\$110,722)		2009 Economic Recovery - Deferred Maintenance; Regional Contact: Lucy Gonyea	
Hawaii Volcanoes National Park	HAVO	154583A	154583	Protect Rare Endangered Rainforest Species By Replacing Dilapidated Fence	The original project scope included replacing seven miles of deteriorated fence to exclude cattle and other ungulates from over 1,500 acres of former pasture. After the on-site work on the project had started, in December 2009, the scope was expanded to include an additional three miles of boundary fence replacement on the mauka, or upper elevation, end of the existing repaired boundary fence. In February 2010, a second scope increase to the project provided for replacement of an additional 2.25 miles of fencing. The total project scope will be replacement of 12.25 miles of existing deteriorated fence.	8.5 - 9 miles of fence have been installed. Project is 70% complete and proceeding as scheduled. After the on-site work on the project had started, in December 2009, the scope was expanded to include an additional three miles of boundary fence replacement on the mauka, or upper elevation, end of the existing repaired boundary fence. In February 2010, a second scope increase to the project provided for replacement of an additional 2.25 miles of fencing. The total project scope will be replacement of 12.25 miles of existing deteriorated fence.	\$1,088,000	\$1,087,600	\$94,645	\$992,659	Park crews using day labor hires. Miranda Country Store Volcano RR Olson Inc.	9/28/2009	Miranda Country Store 845 Kaneohehula Ave. Ste A Hilo, HI 96720 (808) 935-4457 RR Olson Inc. Kauka Lane 62-2446 Kanehoa St. Kamuela, HI 96743 (808) 882-1598	Miranda Country Store: \$153,300 Volcano: \$22,500 RR Olson Inc. \$52,000 Other local vendors for supplies and materials purchases: \$172,300	On the Piiwai Trail, trail sections and stone steps have been replace or repaired. Trail definition has been restored and water bars were cleared. The O'heo Gulch pedestrian bridge was repaired. At Hosmer Grove, some tree debris was to eliminate tripping hazards and to restore the campground area and trails to an operable condition and fences were repaired. Additional work to clear trees will be performed as part of a separate project.	2009 Economic Recovery - Trails; Regional Contact: Lucy Gonyea	Local hires for park crews. Salaries \$636,500
Hawaii Volcanoes National Park				Demolish and Replace Existing Dilapidated Visitor Contact Station to Support Visitor Services			\$5,370,308				DBB contract awarded to Heartwood Pacific.		Heartwood Pacific P.O. Box 1719 Keaau, HI 96749 (808) 327-6700	Heartwood Pacific: \$4,364,755			
Hawaii Volcanoes National Park	HAVO	154691A	154691	Replace Boundary and Pig Fencing	This project includes the following work: 1) Replace 2.25 miles of feral pig control fences along the Puhimau pig control unit. 2) Replace 2.5 miles of goat/pig/cattle fence along the Peter Lee/Park boundary with a taller game fence that will exclude mouflon also. 3) Remove all old fence material and transport to Hilo metal recycling facility.	Project complete.	\$360,000	\$359,864	\$0	\$359,864	Park crews using day labor hires. Miranda Country Store Volcano Olson Enterprises	9/28/2009	Miranda Country Store 845 Kaneohehula Ave. Ste A Hilo, HI 96720 (808) 935-4457 Olson Enterprises	Miranda Country Store: \$57,960 Volcano: \$16,250 Olson Enterprises \$31,200 Other local vendors for supplies and materials purchases: \$19,000	On the Piiwai Trail, trail sections and stone steps have been replace or repaired. Trail definition has been restored and water bars were cleared. The O'heo Gulch pedestrian bridge was repaired. At Hosmer Grove, some tree debris was to eliminate tripping hazards and to restore the campground area and trails to an operable condition and fences were repaired. Additional work to clear trees will be performed as part of a separate project.	2009 Economic Recovery - Trails; Regional Contact: Lucy Gonyea	Local hires for park crews. Salaries \$235,400
Kaloko-Honokohau National Historical Park	KAHO	79360A	79360	Install Connector Sewer Line from Visitor Center to County Sewage System	This project will construct approximately 1,300 linear feet of buried 6-inch diameter sewer transmission line from the existing lift station at the Kaloko Honokohau N.H.P. visitor center to the Hawaii County sewer transmission line along Queen Kaahumanu Highway. This project will also require new sewer fittings, valves, and appurtenances as well as improvements to the existing sewer lift station such as new pumps and controls.	Material purchases and other prep work is underway. Contractor expected to fully mobilize on site no later than 8-30-10. Work being done under contract awarded to Jas. W. Glover, Ltd, Honolulu, HI on 4-2-10 for \$198,400.	\$232,000	\$232,284	\$194,217	\$37,833	Jason W. Glover, Ltd, Honolulu, HI (construction) Engineering Solutions Inc. (design)	10/1/2010	Jason W. Glover, LTD 3-0301 Kaunuaui'i Hwy Lihue, HI 96766 (808) 245-3609 Engineering Solutions Inc. 1344 Ashton Road, Suite 200 Hanover, Maryland 21076 (410) 694-0700	Engineering Solutions inc.: \$36,800 Jason W Glover: \$192,216		2009 Economic Recovery - Deferred Maintenance; Regional Contact: Lucy Gonyea	

ARRA Projects - Hawaii Parks

Unit Name	Alpha Code	Component ID	Project Number	Project Title	Description	Status Comments	ARRA Current Estimate	Total Authorized Amount	Total Undelivered Orders	Total Expenditures	Work Done by:	Planned or Actual Completion Date	Company Information	Contract Amounts and Purchases	Completion Report Narrative	Funded Funding Source	Comments
Kaloko-Honokohau National Historical Park	KAHO	129615A	129615	Grade and Re-gravel Two Miles of Unpaved Roads	This project would provide for the purchase and application of crushed gravel on 1.73 miles of unpaved road.	Project is complete.	\$16,000	\$15,748	\$0	\$15,748	Park crews using day labor hires. West Hawaii Concrete	9/28/2009	West Hawaii Concrete 1390 P.O. Box Kealahou, HI 96750 (808)329-3507	West Hawaii Concrete: \$7,735 Other local vendors for supplies and materials purchases: \$4,600	On the Pipiwai Trail, trail sections and stone steps have been replace or repaired. Trail definition has been restored and water bars were cleared. The O'heo Gulch pedestrian bridge was repaired. At Hosmer Grove, some tree debris was to eliminate tripping hazards and to restore the campground area and trails to an operable condition and fences were repaired. Additional work to clear trees will be performed as part of a separate project.	2009 Economic Recovery - Trails; Regional Contact: Lucy Gonyea	Local hires for park crews. Salaries \$1,100
Kalaupapa National Historical Park	KALA	103162A	103162	Rehabilitate Historic Paschoal Hall Phase 4	Paschoal Hall has been structurally stabilized and reroofed(Phase I in FY 2000-2001 and Phase II in FY 2002-2003), exterior repairs/repainting are slated to be completed in 2004(Phase III) and now interior restoration is needed. This project will complete the work on the hall and make it usable for visitor and community use once again as it was originally intended. Work will include restoring interior walls, ceilings, doors and window (including trim and hardware) and floors; installation of fire suppression system; complete electrical and mechanical upgrade to code; and restoration of wood/metal auditorium seats.	On site work proceeding with park crews with assistance from HPTC. Removal of asbestos tile being done under contract. The theater seats were sent to the mainland to be refurbished under contract. They will arrive on the KALA barge in August 2011 and will be installed using non-ARRA funds by October 31, 2011.	\$443,000	\$442,592	\$61,809	\$379,747	Park crews using day labor hires. Industrial Metal Cleaning Corp Teecor Group Inc.	12/15/2010	Industrial Metal Cleaning Corp. 1165 North Gateway Blvd. Norton Shores, MI 49441 (231) 798-8575 Teecor Group Inc. 1450 S. Burlington Ave. Los Angeles, CA 90006-5409	Industrial Metal Cleaning Corp: \$48,500 Teecor Group Inc. \$132,900 Other local vendors for supplies and materials purchases: \$36,200	On the Pipiwai Trail, trail sections and stone steps have been replace or repaired. Trail definition has been restored and water bars were cleared. The O'heo Gulch pedestrian bridge was repaired. At Hosmer Grove, some tree debris was to eliminate tripping hazards and to restore the campground area and trails to an operable condition and fences were repaired. Additional work to clear trees will be performed as part of a separate project.	2009 Economic Recovery - Trails; Regional Contact: Lucy Gonyea	Local hires for park crews. Salaries \$225,900
Puuhonua O Honaunau National Historical Park	PUHO	154658A	154658	Repair Flood Damage to Killae Archaeological Village and Fence Line	This project will assess flood damages to the Killae Village and boundary fence as a result of the November - December 2007 flood of the Killae Stream.	Project is complete. The damaged fence was repaired by a contractor. The remaining work was by park crews.	\$47,000	\$47,307	\$0	\$47,307	Park crews using day labor hires. Local Fence Contractor	9/2/2010		\$1,200	This project consisted of an examination by Park day labor (term) archeologists of a 5.75-acre portion of historic Killae Village. During the course of this project an intensive damage assessment of 53 archeological features was conducted. Features were cleared of vegetation, closely inspected, and any flood damage was thoroughly documented. Fourteen features were determined to have been impacted by the 2007 flood. The damage at several of these features was determined to be severe, and cumulatively the damage was extensive. In addition, ten features were determined to have sustained flood damage that occurred sometime prior to the 2007 event. After discovering several previously undocumented features during the course of the flood damage assessment; an archeological reconnaissance survey was carried out to identify all features in the project area. This survey resulted in the discovery of 57 additional features within the project area. The majority of these features appear to be the result of widespread landscape modification to facilitate dryland cultivation on the slopes mauka of the primary village area. In addition to assessing flood damaged features a treatment plan for those features that have or could potentially be affected by flooding has been proposed. In addition to a regular program of monitoring, specific treatment recommendations have been made for 22 of the features investigated. These recommendations include additional mapping where baseline data is required, and salvage excavations at the most severely affected features. The results of the work are provided in a written report meeting the Secretary of the Interior's Standards. This draft report is	2009 Economic Recovery - Deferred Maintenance; Regional Contact: Lucy Gonyea	Local hires for park crews. Salaries \$46,000
World War II Valor in the Pacific National Historical Park				Construct Intermodal Transfer Station			\$8,946,000				DBB contact awarded to Hal Hays Construction. Project awarded for less than originally transferred to DOD: \$720,000.		Hal Hays Construction Inc 1835 Chicago Ave #C Riverside, CA 92507-2309 (951) 788-0703	Hal Hays: \$7,199,999			

\$9,899,308